

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Tuesday 1/16	101	9:20 AM	10:07	3
Tuesday 1/16	102		1/16/18	3
Tuesday 1/16	103		1/16/18	3
Tuesday 1/16	104		1/16/18	3
Tuesday 1/16	201		1/16/18	3
Tuesday 1/16	202		1/16/18	3
Tuesday 1/16	203		1/16/18	3
Tuesday 1/16	204		1/16/18	3
Tuesday 1/16	205		1/16/18	3
Tuesday 1/16	206		1/16/18	3
Tuesday 1/16	207		1/16/18	3
Tuesday 1/16	208		1/16/18	3
Tuesday 1/16	301		1/16/18	3
Tuesday 1/16	302		1/16/18	3
Tuesday 1/16	303		1/16/18	3
Tuesday 1/16	304		1/16/18	3
Tuesday 1/16	305		1/16/18	3
Tuesday 1/16	306		1/16/18	3
Tuesday 1/16	307		1/16/18	3
Tuesday 1/16	308	15:32	1/16/18	3

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Wednesday 1/17	401	9:10 AM	1/17/18	3
Wednesday 1/17	402		1/17/18	3
Wednesday 1/17	403		1/17/18	3
Wednesday 1/17	404		1/17/18	3
Wednesday 1/17	405		1/17/18	3
Wednesday 1/17	406		1/17/18	3
Wednesday 1/17	501		1/17/18	3
Wednesday 1/17	502		1/17/18	3
Wednesday 1/17	503		1/17/18	3
Wednesday 1/17	504		1/17/18	3
Wednesday 1/17	601		1/17/18	3
Wednesday 1/17	602		1/17/18	3
Wednesday 1/17	603		1/17/18	3
Wednesday 1/17	604		1/17/18	3
Wednesday 1/17	605		1/17/18	3
Wednesday 1/17	606		1/17/18	3
Wednesday 1/17	607		1/17/18	3
Wednesday 1/17	608		MBR Pending	3
Wednesday 1/17	609		1/17/18	3
Wednesday 1/17	610		1/17/18	3
Wednesday 1/17	701		1/17/18	3
Wednesday 1/17	702		1/17/18	3
Wednesday 1/17	703		1/17/18	3
Wednesday 1/17	704		1/17/18	3
Wednesday 1/17	705		1/17/18	3
Wednesday 1/17	706	14:27	1/17/18	3

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Thursday 1/18	801	9:01 AM	1/18/18	3
Thursday 1/18	802		1/18/18	3
Thursday 1/18	803		1/18/18	3
Thursday 1/18	804		1/18/18	3
Thursday 1/18	805		1/18/18	3
Thursday 1/18	806		1/18/18	3
Thursday 1/18	901		1/18/18	3
Thursday 1/18	902		1/18/18	3
Thursday 1/18	903		1/18/18	3
Thursday 1/18	904		1/18/18	3
Thursday 1/18	905		1/18/18	3
Thursday 1/18	906		1/18/18	3
Thursday 1/18	1001		1/18/18	3
Thursday 1/18	1002		1/18/18	3
Thursday 1/18	1003		1/18/18	3
Thursday 1/18	1004		1/18/18	3
Thursday 1/18	1005		1/18/18	3
Thursday 1/18	1006		1/18/18	3
Thursday 1/18	1101		1/18/18	3
Thursday 1/18	1102		1/18/18	3
Thursday 1/18	1103		1/18/18	3
Thursday 1/18	1104		1/18/18	3
Thursday 1/18	1105		1/18/18	3
Thursday 1/18	1106	14:47	1/18/18	3

**2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change****

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Friday 1/19	1201	9:04 AM	1/19/18	3
Friday 1/19	1202		1/19/18	3
Friday 1/19	1203		1/19/18	3
Friday 1/19	1204		1/19/18	3
Friday 1/19	1205		1/19/18	3
Friday 1/19	1206		1/19/18	3
Friday 1/19	1207		1/19/18	3
Friday 1/19	1208		1/19/18	3
Friday 1/19	1209		1/19/18	3
Friday 1/19	1210		1/19/18	3
Friday 1/19	1301		1/19/18	3
Friday 1/19	1302		1/19/18	3
Friday 1/19	1303		1/19/18	3
Friday 1/19	1304		1/19/18	3
Friday 1/19	1305		1/19/18	3
Friday 1/19	1306		1/19/18	3
Friday 1/19	1401		1/19/18	3
Friday 1/19	1402		1/19/18	3
Friday 1/19	1403		1/19/18	3
Friday 1/19	1404		1/19/18	3
Friday 1/19	1405		1/19/18	3
Friday 1/19	1406	15:13	1/19/18	3

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	
Tuesday 1/23	1501	9:10 AM	1/23/18	4
Tuesday 1/23	1502		1/23/18	4
Tuesday 1/23	1503		1/23/18	4
Tuesday 1/23	1504		1/23/18	4
Tuesday 1/23	1505		1/23/18	4
Tuesday 1/23	1506		1/23/18	4
Tuesday 1/23	1507		1/23/18	4
Tuesday 1/23	1508		1/23/18	4
Tuesday 1/23	1509		1/23/18	4
Tuesday 1/23	1510		1/23/18	4
Tuesday 1/23	1601		1/23/18	4
Tuesday 1/23	1602		1/23/18	4
Tuesday 1/23	1603		1/23/18	4
Tuesday 1/23	1604		1/23/18	4
Tuesday 1/23	1605		1/23/18	4
Tuesday 1/23	1606		1/23/18	4
Tuesday 1/23	1701		1/23/18	4
Tuesday 1/23	1702	13:51	1/23/18	4

**2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change****

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Wednesday 1/24	1703	9:00 AM	1/24/18	4
Wednesday 1/24	1704		1/24/18	4
Wednesday 1/24	1705		1/24/18	4
Wednesday 1/24	1706		1/24/18	4
Wednesday 1/24	1707		1/24/18	4
Wednesday 1/24	1708		1/24/18	4
Wednesday 1/24	1801		1/24/18	4
Wednesday 1/24	1802		1/24/18	4
Wednesday 1/24	1803		1/24/18	4
Wednesday 1/24	1804		1/24/18	4
Wednesday 1/24	1805		1/24/18	4
Wednesday 1/24	1806		1/24/18	4
Wednesday 1/24	1901		1/24/18	4
Wednesday 1/24	1902		1/24/18	4
Wednesday 1/24	1903		1/24/18	4
Wednesday 1/24	1904		1/24/18	4
Wednesday 1/24	1905		1/24/18	4
Wednesday 1/24	1906		1/24/18	4
Wednesday 1/24	2001		1/24/18	4
Wednesday 1/24	2002	14:06	1/24/18	4

**2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change****

Start Time: 9:00 am

End Time: 4:00 pm

Date	Units	Anticipated (Actual) Start Time	Anticipated (Final) Completion	#OF TECHS
Thursday 1/25	2101	9:00 AM	1/25/18	4
Thursday 1/25	2102		1/25/18	4
Thursday 1/25	2103		1/25/18	4
Thursday 1/25	2104		1/25/18	4
Thursday 1/25	2105		1/25/18	4
Thursday 1/25	2106		1/25/18	4
Thursday 1/25	2107		1/25/18	4
Thursday 1/25	2108		1/25/18	4
Thursday 1/25	2201		1/25/18	4
Thursday 1/25	2202		1/25/18	4
Thursday 1/25	2203		1/25/18	4
Thursday 1/25	2204		1/25/18	4
Thursday 1/25	2205		1/25/18	4
Thursday 1/25	2206		1/25/18	4
Thursday 1/25	2301		1/25/18	4
Thursday 1/25	2302		1/25/18	4
Thursday 1/25	2303		1/25/18	4
Thursday 1/25	2304		1/25/18	4
Thursday 1/25	2305		1/25/18	4
Thursday 1/25	2306	13:23	1/25/18	4
Thursday 1/25	Clean up	14:55	1/25/18	4

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**
Start Time: 9:00 am
End Time: 4:00 pm

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**
Start Time: 9:00 am
End Time: 4:00 pm

2018 Palms Digital Cable Box Installation Project
Tentative Schedule **Note: Dates are subject to change**
Start Time: 9:00 am
End Time: 4:00 pm